



County of Fresno

DEPARTMENT OF PUBLIC WORKS AND PLANNING
ALAN WEAVER
DIRECTOR

DATA REQUIREMENTS WELL YIELD TESTS FOR ISSUANCE OF BUILDING PERMITS IN WATER SHORT AREAS

Fresno County Water Test Certification Form F-372 requires flow and water level measurement data sheet attachments. Required measurement schedules for these sheets are as follows:

1. Pre-Test Measurement

Measure and record the static water level in the well. The well must not be pumped for at least 24 hours prior to the measurement of the static water level. Record the time and date of last pumping (if applicable), and the time and date of the measurement.

2. Flow Rate and Cumulative Yield

Start of test to 60 minutes	every 5 minutes
60 minutes to 120 minutes	every 15 minutes
120 minutes to 240 minutes	every 30 minutes
240 minutes to 8 hours	every 1 hour
8 hours until end of test	every 8 hours
Final 2 hours of test	every 15 minutes

3. Pumping Water Level

Start of test to 60 minutes	every 5 minutes
60 minutes to 120 minutes	every 15 minutes
120 minutes to 240 minutes	every 30 minutes
240 minutes to 8 hours	every 1 hour
8 hours until end of test (Not to exceed 48 hours)	every 8 hours

4. Post Pumping Water Level

End of test to 60 minutes	every 5 minutes
60 minutes to 120 minutes	every 15 minutes
120 minutes to 240 minutes	every 30 minutes
240 minutes to 8 hours	every 1 hour
8 hours until end of test (Not to exceed 24 hours)	every 8 hours

Form F-402 (5/2/2007)
G:\4360Devs&PIn\FORMS\F402 Data Req Well Yield Tests.doc